COMPLETION REPORT

1. Name of Work : **Pot hole filling in Ward No. 12, in shettyhalli Sub- Division**

2. Sanctioned Estimate No. & Dt : EE/DD/TS/262/13-14 Dt- 3/12/013

3. Head of Account which is chargeable : P.Code 2019

4. Work Order No. & Dt : 179/13-14 Date 20/12/13

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work : 90 days

6b. Delay in execution of work : —

7. Measurement recorded in : M.B. No. 1659/2010-11

8. Check Measurement of the Asst. : M.B. No. .....
   Page No. .....

   Asst. Exe. Eng / Exe. Eng : Page No. 165866/to 165868/2
   165900/2

9. Name of the office/official incharge of the work :

10. a) Asst. Engineer : Ravi. N.K.

    b) Asst. Exe. Engineer : B.L. Jayalingappa.

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
5.00 Lakh	499430.00 + 54937.00 Hy. KRIDL charg	—	570/-

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

Ravi. N.K. 30/9/15
ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

Scanned by CamScanner